



Monthly Procurement Update Report

Procurements for the period November, December, 2024 and January 2025

This report is submitted to Council in accordance with section 23.3 of By-law 2022-14:

23.3. Information Report to Council - For information purposes, the Treasurer shall submit a monthly status report to Council on all contract awards, contract extensions and contract amendments, valued at \$25,000 or higher that were undertaken since the previous report.

Meeting Date: November 26, 2024

Project Description	Successful Bidder	Tender Price (excl. taxes)	Budget Allocation	Notes
No contracts over \$25,000				

Other matters:

- Southeast Pumping Station tender – road allowance has been registered and this information provided to Hydro One, Town engineers and developer engineers to complete their work in order to prepare for tender.
- Scott Street Drainage and Construction Project –Housing Enabling Core Servicing Stream grant was denied. Delayed until funding can be finalized with developers. Thomasfield is on board but having difficulty communicating with owners of 20 Scott Street.
- Bielby-Emma Sewage Trunk – camera work completed to evaluate current state of infrastructure for use in planning expansion for growth north of Scott Street/Luther Road. Engineers reviewing and starting plans for this infrastructure project.
- Ritchie Drive Drainage – Cost agreement sent to condo board. Construction agreement pending.
- Community Centre expansion – tender has been issued.

Recommendation:

THAT Council receive Report – Monthly Procurement Update for information.

Respectfully submitted by,

Meghan Townsend, CAO/Clerk, for

Steven Freitas
Director of Finance/Treasurer